

Unihomes - I									
Cluster I					Cluster II				
T6A			T4A		T4B- DEC-16		T6B - DEC- 18		
T01	T02	T03	T04	T05	T34	T35	T36	T37	T38
HO	HO	HO	HO	HO	Slab Comp	Slab Comp	FIP	FIP	FIP
T10	T09	T08	T07	T06	T43	T42	T41	T40	T39
HO	HO	HO	HO	HO	Slab Comp	Slab Comp	FIP	FIP	FIP
T6C		T6D		T6E -AUG- 17		T6F - FEB-18			
T11	T17	T20	T21	T44	T49	T52	T53		
HO	HO	HO	HO	Slab Comp	Slab Comp	2F Slab	Slab Comp		
T12	T16	T19	T22	T45	T48	T51	T54		
HO	HO	HO	HO	Slab Comp	Slab Comp	2F Slab	Slab Comp		
T14	T15	T18	T23	T46	T47	T50	T55		
HO	HO			Slab Comp	Slab Comp	FF Slab	Slab Comp		
T6G			T4C		T4D- MARCH-17		T6H - JUNE-18		
T28	T27	T26	T25	T24	T60	T59	T58	T57	T56
HO	HO	HO	HO	HO	Slab Comp	Slab Comp	Slab Comp	2F Slab	FF Slab
T29	T30	T31	T32	T33	T61	T62	T63	T64	T65
HO- 12	HO-12	HO-12	HO	HO	Slab Comp	Slab Comp	Slab Comp	FF Slab	FF Slab

	Structure Completed
	Structure in Progress
	Finishing Work Under Progress
	Handed Over

Disclaimer: The dates & figures mentioned on this page are projections. Many factors could cause the actual results to differ materially from those contained in projections or forward-looking statements of UNITECH, including risks specifically related to its operations, market conditions and other force majeure conditions.